



Michigan Department of Transportation

## Inspector's Daily Report

5/18/2021 7:07 AM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                              |                         |                                 |                                          |                                                |
|---------------------------------------------------------------|------------------------------|-------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>5/17/2021                                  | <b>Day of Week</b><br>Monday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>5/19/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>MG Michael Gatz           |                              |                         |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                              |                         |                                 |                                          |                                                |
| <b>Entered By</b><br>MG, Michael Gatz                         |                              | <b>Revised By</b>       |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 49 ° F <b>High:</b> 75 ° F |                              | <b>Weather</b><br>Sunny |                                 |                                          |                                                |



## Inspector's Daily Report

5/18/2021 7:07 AM

FieldManager 5.3c

### Comments

#### CONTRACTORS ON SITE:

Gibraltar Construction Company (7:00am – 7:30 pm)

#### CONTRACTOR ACTIVITIES:

Gibraltar Construction Company was onsite milling the prior pavement for the addition of speed humps. Locations are listed below along with the quantity of speed humps milled at that location.

Riopelle: Between Remington to State Fair, Quantity: 2

Riopelle: Between State Fair and Lantz, Quantity: 2

Riopelle: Between Emery and 7 mile, Quantity: 2

Riopelle: Between 7 mile and Robinwood, Quantity: 2

Orleans: Between 7 mile and Emery, Quantity: 2

Orleans: Between Lantz and Emery, Quantity: 2

Orleans: Between Lantz and State Fair, Quantity: 2

Marx: Between Lantz and Emery, Quantity: 2

Marx: Between 7 mile and Robinwood, Quantity: 2

#### TESTING:

None

#### DBE CONTRACTORS:

No DBE contractors were observed on site today.

#### TRUCKING COMPANIES:

None

#### UTILITY CONFLICTS:

None

#### EXTRAS AND OVERRUNS:

None

#### SITE SAFETY:

All contractor personnel were observed to be wearing Personal Protective Equipment throughout the course of the day.

#### VISITORS:

Matt Richter from HRC was onsite.

#### SOIL EROSION CONTROL:

No apparent issues observed.

#### TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

#### ATTACHMENTS:

None



## Inspector's Daily Report

5/18/2021 7:07 AM

FieldManager 5.3c

### Contractors

| Contractor's Name              | Personnel | No. | Hrs.  | Equipment                       | No. | Hrs.  |
|--------------------------------|-----------|-----|-------|---------------------------------|-----|-------|
| Gibraltar Construction Company | Foreman   | 1   | 12.50 | CAT 246D Loader                 | 1   | 12.50 |
|                                | Laborer   | 3   | 12.50 | MV International Truck          | 1   | 12.50 |
|                                | Operator  | 1   | 12.50 | w/trailer<br>Ram 2500 w/Trailer | 1   | 12.50 |

**Reviewed By:** Theresa Schuster  
Theresa Schuster  
Mar 11 2022 4:02 PM  
\_\_\_\_\_  
(Signature)

\_\_\_\_\_  
(Date)