



Michigan Department of Transportation

Inspector's Daily Report

5/19/2021 8:03 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/18/2021	Day of Week Tuesday	Seq. No. 1	Import Date 5/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 74 ° F		Weather Sunny			

Comments

Witness the milling for proposed speed bumps 1.)on St. Aubin, from 7 Mile rd. to E. Lantz. 2.)Witness the milling for proposed speed bumps on St. Aubin from Remington to Conant St. 3.)Witness the placement of Bituminous for project speed humbs. Locations: On Orleans from Emery to E. State Fair. 4.)Witness the placement of Bituminous for project speed humbs. Locations: On Marx from Emery to E. Lantz. 5.) Witness the milling of existing pavement for the placement of future speed humps. Location: On Luce street from Dean St. to Hasse St. ,3 - pick up trucks, 1 - CAT end loader with milling machine, 1 - 2 axle dump truck , 2 - service trailers, 4 - labors, 1 - equipment operator, 1 - Forman

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 4:01 PM
(Signature)

(Date)