



Michigan Department of Transportation

Inspector's Daily Report

5/19/2021 9:06 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/18/2021	Day of Week Tuesday	Seq. No. 1	Import Date 5/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MG Michael Gatz				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MG, Michael Gatz		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 78 ° F		Weather Sunny			



Inspector's Daily Report

5/19/2021 9:06 AM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE:

Gibraltar Construction Company (7:00am – 2:30 pm)

CONTRACTOR ACTIVITIES:

Gibraltar Construction Company was onsite milling the prior pavement for the addition of speed humps. Locations are listed below along with the quantity of speed humps milled at that location.

St Aubin: Between 7 Mile and Emery, Quantity: 2

St Aubin: Between Lantz and Emery, Quantity: 2

St Aubin: Between Remington and Conant, Quantity: 1

Moran: Between Victoria and McNichols, Quantity: 1

Moran: Between Victoria and Davison, Quantity: 2

See Mike Cruciano's IDR for more information on sites milled at 2:30 pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SITE SAFETY:

All contractor personnel were observed to be wearing Personal Protective Equipment throughout the course of the day.

VISITORS:

Mike Cruciano from Onyx-Enterprise was onsite helping with operations.

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None



Inspector's Daily Report

5/19/2021 9:06 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	7.50	CAT 246D Loader	1	7.50
	Laborer	2	7.50	MV International Truck	1	7.50
	Operator	1	7.50	w/trailer Ram 2500 w/Trailer	1	7.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 4:04 PM
(Signature)

(Date)