



Michigan Department of Transportation

Inspector's Daily Report

5/20/2021 4:07 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/19/2021	Day of Week Wednesday	Seq. No. 1	Import Date 5/21/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 51 ° F High: 78 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:30am to begin spraying tac down at all of the locations that were milled yesterday in preparation for speed hump installations. The asphalt truck arrived at the site around 8:30am. After the truck arrived the crew began installing speed humps according to spec at the following locations:

1. Saint Aubin between Emery and E Lantz
2. Saint Aubin between Remington and Conant
3. Winchester between Marx and Dequindre
4. Moran between McNichols and Victoria
- 5&6. Moran between Victoria and E Davison
7. Moran between Carpenter and Halleck
- 8&9. Moran between Halleck and Lawley
10. Moran between E Davison and Lawley

The crew ended the day at 5:00PM and were packed up and gone by 5:15PM

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Matt Richter - HRC

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

5/20/2021 4:07 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	9.50	Ram pickup truck	2	9.50
	Laborers	4	9.50	Takeuchi TL10V2	1	9.50
	Operator	2	9.50	dozer		
	Truck driver	1	9.50	Truck with trailer	1	9.50
				Wacker Neusen RD12 roller	1	9.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	251.800	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 4:04 PM
(Signature)

(Date)