



Michigan Department of Transportation

Inspector's Daily Report

5/20/2021 12:56 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/19/2021	Day of Week Wednesday	Seq. No. 1	Import Date 5/24/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 59 ° F High: 83 ° F		Weather Sunny			

Comments

1.) Witness the milling of existing pavement for the placement of future speed humps. Location: On Moran street from Carpenter St. to Davison St. Note: First speed hump south Hallack St. was not milled do parked cars, this location needs to be addressed at a later date. 2.) Witness the milling of existing pavement for the placement of future speed humps. Location: Lawley: between Callagher and Klinger st. 3.) Witness the milling of existing pavement for the placement of future speed humps. Location: Charest St.: between Halleck St. Lawley St. 4.) Witness the milling of existing pavement for the placement of future speed humps. Location: Dean St. between E. Davison St. and Luce. St. 5.) Witness the milling of existing pavement for the placement of future speed humps. Location: Luce St. between Fenelon St. and Bloom St. 6.) Witness the milling of existing pavement for the placement of future speed humps. Location: Bloom St. between Rupert St. and Rowley St. 7.) Witness the milling of existing pavement for the placement of future speed humps. Location: Moenart St. between Luce St. and Rowley St. 8.) Witness the milling of existing pavement for the placement of future speed humps. Location: Sparling St. between Rupert St. and Charles St. 3 - pick up trucks, 1 - CAT end loader with milling machine, 1 - 2 axle dump truck , 2 - service trailers, 3 - labors, 1 - equipment operator, 1 - Foreman

Reviewed By: Theresa Schuster Theresa Schuster
Mar 11 2022 4:05 PM
(Signature)

(Date)