



Michigan Department of Transportation

Inspector's Daily Report

5/25/2021 12:49 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/20/2021	Day of Week Thursday	Seq. No. 1	Import Date 5/24/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By MR, Matthew Richter		Revision Date 5/24/2021 7:26 AM	Revision No. 1
Temperatures Low: 65 ° F High: 87 ° F		Weather partly cloudy			



Inspector's Daily Report

5/25/2021 12:49 PM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor typically sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day. The contractor packed up and called it a day at 6:00pm.

1. Charleston between Colton and Alameda
2. Charleston between Remington and Winchester
- 3&4. Derby between Remington and State Fair
- 5&6. Derby between Winchester and Remington
- 7&8. Derby between Winchester and 8 Mile
- 9&10. Coventry between Winchester and 8 Mile
- 11&12. Russell between Winchester and Remington
- 13&14. Hull between Winchester and Remington
15. Winchester between Russell & Hanna
16. Hull between Winchester and 8 mile

The contractor finished their last speed hump for the day at 6:00pm before packing up and heading home.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Matt Richter - HRC

ATTACHMENTS:**Contractors**

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.00	Ram pickup truck with trailers	2	11.00
	Laborers	1	11.00			
	Operator	1	11.00			



Michigan Department of Transportation

Inspector's Daily Report

5/25/2021 12:49 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified Contractor: Gibraltar Construction Company	8117050	0002	PW-7035A	0001	32.000	Ea	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:02 AM
(Signature)

(Date)