



Michigan Department of Transportation

Inspector's Daily Report

5/21/2021 4:17 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/20/2021	Day of Week Thursday	Seq. No. 1	Import Date 5/24/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 84 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 8:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 9:30am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Moran between E Davison and Lawley
2. Dean between E Davison and Luce
3. Luce between Sunset and Dean
4. Luce between Shields and Justine
5. Luce between Eureka and Hasse
6. Luce between Fenelon and Conley
7. Luce between Bloom and Moenart
8. Bloom between Rawley and Rupert
9. Moenart between Rawley and Luce
10. Moran between Halleck and Carpenter
11. Lawley between Gallagher and Klinger
12. Gallagher between Halleck and Carpenter

The contractor finished for the day at 6:15pm and was all packed up and gone by 6:30pm.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

5/21/2021 4:17 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.50	Ram pickup truck	2	10.50
	Laborers	4	10.50	Takeuchi TL10V2	1	10.50
	Operator	2	10.50	dozer		
	Truck driver	1	10.50	Truck with trailer	1	10.50
				Wacker Neusen RD12 roller	1	10.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	283.200	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:03 AM
(Signature)

(Date)