



Michigan Department of Transportation

Inspector's Daily Report

5/24/2021 12:26 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/21/2021	Day of Week Friday	Seq. No. 1	Import Date 5/25/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 76 ° F High: 88 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor spent the morning doing a repair for another job. I arrived on site at 7:00am and was told of the change in plans, so from 8:00am to 12:00pm I followed Mike Gatz and Matt from HRC and helped them to do markings and hand out flyers. See Mike Gatz's IDR for details. Contractor arrived on site at 12:00pm to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 1:30pm. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

- 1&2. Charest between Lawley and Halleck
3. Carpenter between Conant and Justine
4. Carpenter between Justine and Fenelon
5. Carpenter between Fenelon and Radom
6. Carpenter between Radom and Moenart
7. Carpenter between Bloom and Buffalo

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

5/24/2021 12:26 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	5.50	Ram pickup truck	2	5.50
	Laborers	4	5.50	Takeuchi TL10V2	1	5.50
	Operator	2	5.50	dozer		
	Truck driver	1	5.50	Truck with trailer	1	5.50
				Wacker Neusen RD12 roller	1	5.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	158.400	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:27 AM
(Signature)

(Date)