



Michigan Department of Transportation

Inspector's Daily Report

5/28/2021 11:12 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/25/2021	Day of Week Tuesday	Seq. No. 1	Import Date 5/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By MR, Matthew Richter		Revision Date 5/28/2021 10:48 AM	Revision No. 1
Temperatures Low: 69 ° F High: 90 ° F		Weather partly cloudy			

Comments

CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

On this day I began in Hamtramick observing the asphalt crew actually build the speed humps. I was with Justin Vanacker with HRC and he will turn in the report for that portion of the day. At 1:00pm I left that site to meet the speed hump marking crew in a different area. They arrived at 2:00pm and began to set up like normal but they were having problems with there machine not spraying. The crew made several attempts to clean it out and unclog the sprayer but it was not successful. They called it a day at 5:30pm with no holes completed.

The contractor finished their last speed hump for the day at 6:00pm before packing up and heading home.

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

ATTACHMENTS:



Michigan Department of Transportation

Inspector's Daily Report

5/28/2021 11:12 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	4.00	Ram pickup truck with trailers	2	4.00
	Laborers	1	4.00			
	Operator	1	4.00			

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:47 AM
(Signature)

(Date)