



Michigan Department of Transportation

Inspector's Daily Report

6/1/2021 7:25 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/27/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/1/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 62 ° F		Weather Sunny			

Comments

On site with Matt DeSantis(HRC), witnessing the installation of Speed Hump Markings. 1.) Location: Riopelle St. between E. Remington Ave. and E. Lantz. 2.) Location: Riopelle St. between. and Emery St. and E. Robinwood St. 3.) Location: Marx St. between. and E. Lantz St. and Emery St. 4.) Location: Marx St. between E. 7 Mile Rd. and E. Robinwood St. 5.) Location: Saint Aubin St. between E. 7 Mile Rd. and E. Lantz St. 6.) Location: Saint Aubin St. between E. Remington St. and Conant St.
1 - pickup truck, 1 - two axle box trailer, 1 - two axle flat bed trailer, 1 - painting machine, 3 labors, 1 - painting machine operator

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:50 AM
(Signature)

(Date)