



Michigan Department of Transportation

Inspector's Daily Report

5/28/2021 7:31 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 5/27/2021	Day of Week Thursday	Seq. No. 1	Import Date 5/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MD Matthew DeSantis				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MD, Matthew DeSantis		Revised By		Revision Date	Revision No.
Temperatures Low: 50 ° F High: 61 ° F		Weather Partly Cloudy			



Inspector's Daily Report

5/28/2021 7:31 AM

FieldManager 5.3c

Comments

Contractors On Site:

Gibraltar Paving and Excavation

Contractors Activities:

Permanent Pavement Marking Crew arrived at 7:00 AM and marked arrows at 9 locations, consisting of 17 speed humps marked, for a total of 34 markings made. These markings were made using Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE, a two-part solution. These locations are as follows:

Riopelle between Remington and State Fair (2 Speed Humps, 4 Markings)
Riopelle between State Fair and Lantz (2 Speed Humps, 4 Markings)
Riopelle between Emery and 7 Mile Rd (2 Speed Humps, 4 Markings)
Riopelle between 7 Mile Rd and Robinwood (2 Speed Humps, 4 Markings)
Marx between Lantz and Emery (2 Speed Humps, 4 Markings)
Marx between 7 Mile Rd and Robinwood (2 Speed Humps, 4 Markings)
St. Aubin between Conant and Remington (1 Speed Hump, 2 Markings)
St. Aubin between Lantz and Emery (2 Speed Humps, 4 Markings)
St. Aubin between Emery and 7 Mile Rd. (2 Speed Humps, 4 Markings)

Contractor completed these markings at 5:30 PM and left. Mike Cruciano was also on site observing.

DBE Contractors:

None

Utilities and Conflicts:

N/A

Testing:

N/A

Special Notes:

N/A

Extras and Overruns:

N/A

(SESC)

N/A

Traffic Control:

4 Cones were placed in front of the uncured paint in order to prevent vehicles from driving on it.

Project Visitors:

Matt Richter

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Equipment Operator	1	10.50	Paint Sprayer	1	10.50
	Laborer	3	10.50	Ram Pickup w/ Trailer	2	10.50



Michigan Department of Transportation

Inspector's Daily Report

5/28/2021 7:31 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified Contractor: Gibraltar Construction Company	8117050	0002	PW-7035A	0001	34.000	Ea	Riopelle between Remington and Lantz, and between Emery and Robinwood. Marx between Lantz and Emery, and between 7 Mile and Robinwood. St. Aubin between Conant and Remington, and between Lantz and 7 Mile Rd.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:51 AM
(Signature)

(Date)