



Michigan Department of Transportation

Inspector's Daily Report

6/2/2021 7:47 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/1/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 57 ° F High: 75 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Binder St. between E. Remington St. and E. Winchester. 2.) Locations of milling: Binder St. between E. Winchester and 8 Mile Rd. 3.) Locations of milling: Klinger St. between E. Outer Drive and E. Remington St. 4.) Location of milling: Klinger St. between E. Winchester Ave. and 8 Mile Rd. 5.) Location of milling: Revere St. between E. Outer Drive and 8 Mile Rd. 6.) Location of milling: Dean St. between stockton St. and E. Robinwood St. 7.) Locations of milling: Dean St. between 7 Mile Rd. and Emery St. 8.) Location of milling: Dean St. between Emery and E. Lantz St, Note: only the milling of the first speed hump north of Emery St. was completed on Dean St.
1 - 2 axle dump truck(4 hrs), 1 - 1 axle dump truck(6 hrs) 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman/milling machine operator, 2 labors.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:53 AM
(Signature)

(Date)