



Michigan Department of Transportation

Inspector's Daily Report

6/2/2021 8:54 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/1/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/2/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira			Revised By	Revision Date	Revision No.
Temperatures Low: 58 ° F High: 76 ° F			Weather Partly Sunny		



Inspector's Daily Report

Comments**CONTRACTOR ON SITE:**

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor worked from 7:00am-7:00pm

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day. The contractor finished work for the day at 6:40pm and left the job site at 7:00pm.

1. Charest St., from Halleck St. to Lawley St. - 2 Humps
2. Lawley St., from Gallagher St. to Klinger St. - 1 Hump
3. Moran St., from Carpenter to Helleck St. - 2 Humps
4. Moran St., from Lawley St. to Helleck St. - 2 Humps
5. Moran St., from Lawley St. to Davidson St. - 2 Humps
6. Moran St., from Victoria St. to Davidson St. - 2 Humps
7. Moran St., from Victoria St. to McNichols St. - 1 Humps
8. Casmere St., from Conant to Fenelon St. - 2 Humps
9. Casmere St., from Fenelon St. to Buffalo St. - 2 Humps
10. Talbot St., from Buffalo St. to Fenelon St. - 3 Humps
11. Talbot St., from Fenelon St. to Conant St. - 2 Humps

21 traffic Humps in total $21 \times 2 = 42$ Ea

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Inspector's Daily Report

6/2/2021 8:54 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	12.00	Graco Line Striper 250	1	12.00
	Laborers	1	12.00	DC Paint Machine		
	Operator	1	12.00	Ram pickup truck with trailers	2	12.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified Contractor: Gibraltar Construction Company	8117050	0002	PW-7035A	0001	42.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 9:54 AM (Date)