



Michigan Department of Transportation

Inspector's Daily Report

6/4/2021 7:28 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/2/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 68 ° F		Weather Cloudy/rain			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: E. Hildale St. between Ryan Rd. and Dean St. 2.) Locations of milling: E. Hildale St. between Sunset St. and Shield St. 3.) Locations of milling: Dean St. between Lantz St. and Emery St. 4.) Locations of milling: Dean St. between Lantz St. and E. Outer Drive. 5.) Locations of milling: Sunset St. between Lantz St. and E. Outer Drive. 6.) Locations of milling: Sunset St. between Emery St. and E. 7 Mile Rd. 7.) Locations of milling: Justine St. between E. Lantz St. and E. Outer Drive. 8.) Locations of milling: Lamont St. between E. Lantz St. and E. Outer Drive.
1 - 1 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman, 1 milling machine operator, 2 labors.

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:55 AM
(Signature)

(Date)