



Michigan Department of Transportation

Inspector's Daily Report

6/2/2021 9:43 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/2/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MD Matthew DeSantis				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MD, Matthew DeSantis		Revised By		Revision Date	Revision No.
Temperatures Low: 67 ° F High: 74 ° F		Weather Cloudy			



Inspector's Daily Report

6/2/2021 9:43 PM

FieldManager 5.3c

Comments

Inspectors on Site:

Matthew DeSantis, Chris Lucas, HRC.

Inspector hours: 7:00 AM - 2:30PM

Inspector Activities:

Inspectors Matthew DeSantis and Chris Lucas arrived on site at 7:00 AM. Inspectors proceeded to mark location of speed humps as located in GIS, as well as pass out flyers informing residents of incoming speed humps. After Chris was pulled to another job, flyers were passed out in the areas only marked on the previous day. The advent of rain at 2:30 forced the inspector to leave at 2:30 PM.

The locations of speed hump markings and flyers passed out are as follows:

Traverse from McClellan to Raymond
Woodlawn from McClellan to Raymond
Holcomb from Georgia to Marcus
Peter Hunt from May to Robert
Sherwood between Miller and Strong

The locations only Flyered are as follows:

Tacoma between Cordell and Boulder
Eastburn from Redmond to Cushing
Cushing from Fairmount to Eastburn
Cushing from Bringard to Edmore
Cushing from Collingham to Carlisle
Rossini from Cordell to Shakespeare

Contractors On Site:

No contractor present on site.

Contractors Activities:

N/A

DBE Contractors:

None

Utilities and Conflicts:

N/A

Testing:

N/A

Special Notes:

N/A

Extras and Overruns:

N/A

(SESC)

N/A

Traffic Control:

N/A

Project Visitors:

None

Attachments:

None

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 9:55 AM

(Date)