



Michigan Department of Transportation

Inspector's Daily Report

6/4/2021 7:28 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/3/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 75 ° F		Weather Cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: E. Lantz St. between Healy St. and Lamont St. 2.) Locations of milling: Lamont St. between E. Lantz St. and E. 7 Mile Rd. St. 3.) Locations of milling: Conley St. between E. Robinwood St. and E. 7 Mile Rd. 4.) Locations of milling: Keystone St. between E. 7 Mile Rd. and E. Lantz St. 5.) Locations of milling: Fenelon St. between E. Lantz St. and E. Outer Drive. 6.) Locations of milling: Moenart St. between E. 7 Mile Rd. and Emery St. 7.) Locations of milling: Moenart St. between E. 7 Mile Rd. Robinwood St. 8.) Locations of milling: Bloom St. between Emery St. and E. Lantz St. 9.) Location of milling: Syracuse St. between E. Hildale St. and E. Robinwood St. 10.) Location of milling: Syracuse St. between E. Hildale St. and Stockton St.
1 - 1 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman, 1 milling machine operator, 2 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:57 AM
(Signature)

(Date)