



Michigan Department of Transportation

Inspector's Daily Report

6/8/2021 7:52 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/4/2021	Day of Week Friday	Seq. No. 1	Import Date 6/8/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 89 ° F		Weather partly cloudy			

Comments

The contractor arrived onsite at 9:40am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Eastwood between Blackwood & Gruebner 2.) Eastwood between Algonac & Beland 3.) Albion between 7mile & Eastwood 4.) Albion between Linnhurst & Eastwood

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.00	Cat unloader 262D	1	10.00
	laborers	4	10.00	with milling attachment		
	operator	1	10.00	F series Dump truck w/ trailer	1	10.00
	superintendant	1	10.00	F150	2	10.00
				F250 pickup	1	10.00
				F350 flatbed	1	10.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 9:58 AM
(Signature)

(Date)