



Michigan Department of Transportation

## Inspector's Daily Report

6/7/2021 8:08 AM

FieldManager 5.3c

**Contract: \_PW7035A, 2021 HMA Speed Hump Installation**

|                                                               |                              |                         |                                |                                          |                                                |
|---------------------------------------------------------------|------------------------------|-------------------------|--------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>6/4/2021                                   | <b>Day of Week</b><br>Friday | <b>Seq. No.</b><br>1    | <b>Import Date</b><br>6/7/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>JVA Justin Van Acker      |                              |                         |                                | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                              |                         |                                |                                          |                                                |
| <b>Entered By</b><br>JVA, Justin Van Acker                    |                              | <b>Revised By</b>       |                                | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 68 ° F <b>High:</b> 82 ° F |                              | <b>Weather</b><br>sunny |                                |                                          |                                                |

**Comments**

## CONTRACTOR ON SITE:

Gibraltar Paving and Excavating

## CONTRACTOR ACTIVITIES:

I arrived on site at 7:00am. Contractor had some delays and arrived on site at 8:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 9:00am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Revere between Remington and Winchester
2. Revere between Remington and Outer Dr
- 3&4. Norwood between E Lantz and Outer Dr
5. Binder between Outer Dr and Remington
- 6&7. Binder between Winchester and Remington
8. Binder between Winchester and 8 Mile
- 9&10. Sunset between Outer Dr and E Lantz
- 11&12. Sunset between Emery and 7 Mile
13. Dean between Hilldale and Stockton
14. Hilldale between Ryan and Dean
15. Hilldale between Sunset and Shields
16. Dean between Hilldale and Robinwood

Contractor finished up for the day at 6:45pm and was all packed up and off site by 7:00pm.

## TESTING:

none

## TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

## EROSION CONTROL:

none

## SPECIAL NOTES:

none

## SITE VISITORS:

Matt Desantis

## ATTACHMENTS:

HMA tickets



## Inspector's Daily Report

6/7/2021 8:08 AM

FieldManager 5.3c

## Contractors

| Contractor's Name              | Personnel    | No. | Hrs.  | Equipment                 | No. | Hrs.  |
|--------------------------------|--------------|-----|-------|---------------------------|-----|-------|
| Gibraltar Construction Company | Foreman      | 1   | 11.00 | Ram pickup truck          | 2   | 11.00 |
|                                | Laborers     | 4   | 11.00 | Takeuchi TL10V2           | 1   | 11.00 |
|                                | Operator     | 2   | 11.00 | dozer                     |     |       |
|                                | Truck driver | 1   | 11.00 | Truck with trailer        | 1   | 11.00 |
|                                |              |     |       | Wacker Neusen RD12 roller | 1   | 11.00 |

## Item Postings

| Item/Material Description                                                 | Item Code | Prop. Line | Project  | Category | Quantity | Unit | Location                                                    | Brkdwn ID | Attn |
|---------------------------------------------------------------------------|-----------|------------|----------|----------|----------|------|-------------------------------------------------------------|-----------|------|
| _ Speed Hump, HMA, Modified<br>Contractor: Gibraltar Construction Company | 5017001   | 0001       | PW-7035A | 0001     | 413.700  | Ft   | Various locations. See contractor's activities for details. |           |      |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 9:59 AM  
(Signature)

\_\_\_\_\_  
(Date)