



Michigan Department of Transportation

Inspector's Daily Report

6/7/2021 8:51 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/6/2021	Day of Week Sunday	Seq. No. 1	Import Date 6/7/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 90 ° F		Weather Mostly Sunny			



Inspector's Daily Report

6/7/2021 8:51 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor worked from 7:00am-2:00pm

Contractor arrived on site at 7:00am to begin laying out and spraying speed hump markings. The contractor conducted his markings at various locations where speed hump installation and temporary markings had been completed, see below for locations of work. The material the contractor used was a two part spray (Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE). The contractor sprayed one side at a time unless we were on a street with very little traffic. All of the speed humps sprayed today were sprayed on both sides and completed by the end of the day. The contractor finished work for the day at 1:50pm and left the job site at 2:00pm.

1. Binder St., from 8 Mile to E Outer Drive - 4 Humps
2. Revere St., from 8 Mile to E Outer Drive - 4 Humps
3. Klinger St., from 8 Mile to E Outer Drive - 3 Humps
4. Gallagher St., from Remington St. to E Outer Drive - 2 Humps
5. Gallagher St., from E Outer Drive to 7 Mile - 6 Humps

19 Traffic Humps in total $19 \times 2 = 38$ Ea

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

Site Visitors:

None

Attachments:

None



Inspector's Daily Report

6/7/2021 8:51 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	8.00	Graco Line Striper 250	1	8.00
	Laborers	3	8.00	DC Paint Machine		
	Operator	1	8.00	Ram 2500 Pickup Truck	1	8.00
				Ram pickup truck with trailers	2	8.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Pavt Mrkg, Polyurea, Speed Hump Symbol, White, Modified	8117050	0002	PW-7035A	0001	38.000	Ea	Various locations. See contractor's activities for details. See General Comments for locations of work.		
Contractor: Gibraltar Construction Company									

Item Remarks: V.I'd and Accepted

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:01 AM
(Signature)

(Date)