



Michigan Department of Transportation

Inspector's Daily Report

6/9/2021 7:09 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/7/2021	Day of Week Monday	Seq. No. 1	Import Date 6/9/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 82 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Syracuse St. between 8 Mile Rd. and Amrad St. 2.) Locations of milling: Stotter St. between E. 7 Mile Rd. and E. Outer Dr. 3.) Locations of milling: Spencer St. between E. 8 Mile Rd. and E. Outer Dr. 4.) Locations of milling: Stotter St. between E. 8 Mile Rd. and E. Outer Dr.
1 - 1 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman, 1 milling machine operator, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:02 AM
(Signature)

(Date)