



Michigan Department of Transportation

Inspector's Daily Report

6/7/2021 10:43 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/7/2021	Day of Week Monday	Seq. No. 1	Import Date 6/8/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MD Matthew DeSantis				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MD, Matthew DeSantis		Revised By		Revision Date	Revision No.
Temperatures Low: 73 ° F High: 85 ° F		Weather Partly Cloudy			



Inspector's Daily Report

6/7/2021 10:43 PM

FieldManager 5.3c

Comments

Contractors On Site:

Gibraltar Paving and Excavation
Century Cement Company

Contractors Activities:

Gibraltar's Pavement marking crew arrived at 7:30 AM, and was unable to complete any markings, due to a damaged spray nozzle. Attempts made to repair the bent nozzle, which was unable to screw into threading attaching it to the hose, failed. Gibraltar left the site at 10:30 AM.

Century's Milling Crew arrived at 12:00 PM, and milled three speed humps in three locations during the work day. These three locations are as follows:

Albion between Linnhurst and Park Grove
Albion between Park Grove and Greiner
Albion between Greiner and GietzenContractor completed these areas at 5:30 PM and left.
DBE Contractors:

None

Utilities and Conflicts:

N/A

Testing:

N/A

Special Notes:

N/A

Extras and Overruns:

N/A

(SESC)

N/A

Traffic Control:

4 Cones were placed in front of the milling area in order to prevent vehicles from striking workers.

Project Visitors:

None

Attachments:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	5.50	Bobcat with bucket and	1	5.50
	Laborer	4	5.50	cold milling wheel		
	Operator	1	5.50	Dump truck with trailer	1	5.50
				Ford F150	1	5.50



Michigan Department of Transportation

Inspector's Daily Report

6/7/2021 10:43 PM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Equipment Operator	1	3.00	Paint Sprayer	1	3.00
	Laborer	3	3.00	Ram Pickup w/ Trailer	2	3.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:03 AM
(Signature)

(Date)