



Michigan Department of Transportation

Inspector's Daily Report

6/11/2021 8:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
6/8/2021	Tuesday	1	6/14/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
CL Chris Lucas					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
CL, Chris Lucas					
Temperatures		Weather			
Low: 71 ° F High: 85 ° F		partly cloudy			

Comments

The contractor arrived onsite at 2:00pm to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Albion between Gietzen & Clough
2.) Eastwood between Albion & Runyon

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	7.00	Cat unloader 262D	1	7.00
	laborers	3	7.00	with milling attachment		
	operator	1	7.00	F series Dump truck w/ trailer	1	7.00
				F150	2	7.00
				F250 pickup	1	7.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:04 AM
(Signature)

(Date)