



Michigan Department of Transportation

Inspector's Daily Report

6/10/2021 10:38 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/8/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 86 ° F		Weather Cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Filer St. between E. 7 Mile Rd. and E. Robinwood St. 2.) Locations of milling: Concord St. between E. Outer Drive and E. Lantz St. 3.) Locations of milling: Savage St. between Concord and Helen St. 4.) Locations of milling: Savage St. between Carrie St. and Rogge St. 5.) Locations of milling: Savage St. between Spencer St and Stotter St. 6.) Locations of milling: Rogge St. between E. Outer Drive and 8 Mile Road. 7.) Locations of milling: Spencer St. between E. Outer Drive and E. Lantz St. 8.) Locations of milling: Spencer St. between Emery St. and 7 Mile Rd. 9.) Locations of milling: Parkard St. between E. 7 Mile Rd. and E. Outer Drive.
1 - 1 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman, 1 milling machine operator, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:05 AM
(Signature)

(Date)