



Michigan Department of Transportation

Inspector's Daily Report

6/11/2021 12:46 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/9/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 69 ° F High: 91 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Milbank St. between Spencer St. and Stotter St. 2.) Locations of milling: E. Brentwood St. between Van Dyke St. and Parkard St. 3.) Locations of milling: Yolanda St. between E. Outer Drive and Kempa St. 4.) Locations of milling: E. Lantz St. between E. Outer Drive and Kempa St. 5.) Locations of milling: Rolyat St. between E. Outer Drive and Kempa St. 6.) Locations of milling: Sirron St. between E. Outer Drive and Van Dyke St. 7.) Locations of milling: Veach St. between Connor St. and 8 Mile Rd. 8.) Locations of milling: Cushing St. between Carlisle St. and Collingham Dr. 9.) Locations of milling: Cushing St. between Edmore St. and Bringard Dr. 10.) Locations of milling: Cushing St. between Eastburn St. and Fairmount Dr. 11.) Locations of milling: Eastburn St. between Cushing St. and Boulder St.
1 - 1 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 Forman/milling machine operator, 3 labors(6 hours), 4 labors(4 hours)

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:06 AM
(Signature)

(Date)