



Michigan Department of Transportation

## Inspector's Daily Report

6/10/2021 9:59 PM

FieldManager 5.3c

**Contract:** \_PW7035A, 2021 HMA Speed Hump Installation

|                                                               |                                |                            |                                 |                                          |                                                |
|---------------------------------------------------------------|--------------------------------|----------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>6/10/2021                                  | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1       | <b>Import Date</b><br>6/14/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>MD Matthew DeSantis       |                                |                            |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                |                            |                                 |                                          |                                                |
| <b>Entered By</b><br>MD, Matthew DeSantis                     |                                | <b>Revised By</b>          |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 70 ° F <b>High:</b> 86 ° F |                                | <b>Weather</b><br>Overcast |                                 |                                          |                                                |



## Inspector's Daily Report

6/10/2021 9:59 PM

FieldManager 5.3c

**Comments**

Contractors On Site:

Gibraltar Paving and Excavation

Contractors Activities:

Permanent Pavement Marking Crew arrived at 8:00 AM and marked arrows at 7 locations, consisting of 10 speed humps marked, for a total of 20 markings made. These markings were made using Epoplex LS 90 ISO-HV and EPOPLEX LS 90 ISO WHITE AMINE, a two-part solution. These locations are as follows:

Mitchell between Emery and 7 Mile Rd (2 Speed Humps, 4 Markings)  
Mackay between Robinwood and Grixdale (1 Speed Hump, 2 Markings)  
Maine between Robinwood and Grixdale (1 Speed Hump, 2 Markings)  
Brinker between Grixdale and Nevada (2 Speed Humps, 4 Markings)  
Charest between Nevada and Minnesota (2 Speed Humps, 4 Markings)  
Gallagher between Hilldale and Grixdale (1 Speed Hump, 2 Markings)  
Stockton between Norwood and Wexford (1 Speed Hump, 2 Markings)

Contractor completed these markings at 5:00 PM and left.

DBE Contractors:

None

Utilities and Conflicts:

N/A

Testing:

N/A

Special Notes:

N/A

Extras and Overruns:

N/A

(SESC)

N/A

Traffic Control:

4 Cones were placed in front of the uncured paint in order to prevent vehicles from driving on it.

Project Visitors:

Attachments:

None

**Contractors**

| Contractor's Name              | Personnel          | No. | Hrs. | Equipment             | No. | Hrs. |
|--------------------------------|--------------------|-----|------|-----------------------|-----|------|
| Gibraltar Construction Company | Equipment Operator | 1   | 9.00 | Paint Sprayer         | 1   | 9.00 |
|                                | Foreman Dave       | 1   | 9.00 | Ram Pickup w/ Trailer | 2   | 9.00 |
|                                | Laborer            | 3   | 9.00 |                       |     |      |



Michigan Department of Transportation

## Inspector's Daily Report

6/10/2021 9:59 PM

FieldManager 5.3c

### Item Postings

| Item/Material<br>Description                                 | Item<br>Code | Prop.<br>Line | Project  | Category | Quantity | Unit | Location                          | Brkdwn<br>ID | Attn |
|--------------------------------------------------------------|--------------|---------------|----------|----------|----------|------|-----------------------------------|--------------|------|
| _ Pavt Mrkg, Polyurea, Speed<br>Hump Symbol, White, Modified | 8117050      | 0002          | PW-7035A | 0001     | 20.000   | Ea   | District 3, Route 2 of<br>Detroit |              |      |
| Contractor: Gibraltar Construction Company                   |              |               |          |          |          |      |                                   |              |      |

**Reviewed By:** Theresa Schuster Theresa Schuster  
Mar 14 2022 10:11 AM  
(Signature)

\_\_\_\_\_  
(Date)