



Michigan Department of Transportation

Inspector's Daily Report

6/15/2021 9:56 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/11/2021	Day of Week Friday	Seq. No. 1	Import Date 6/17/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 87 ° F		Weather sunny			



Inspector's Daily Report

6/15/2021 9:56 AM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

I arrived on site at 7:00am. Contractor arrived on site at 7:30am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 9:30am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.25" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Cushing between Carlisle and Collingham
2. Cushing between Edmore and Bringard
3. Cushing between Eastburn and Fairmount
4. Eastburn between Cushing and Shakespeare
5. Eastburn between Shakespeare and Cordell
6. Eastburn between Cordell and Boulder
7. Eastburn between Boulder and Redmond
8. Boulder between Edmore and Bringard
9. Cordell between Edmore and Bringard
10. Cordell between Fairmount and Rossini
11. Rossini between Cordell and Shakespeare
12. Lappin between Kelley and Boulder
13. Lappin between Boulder and Redmond
14. Lappin between Redmond and Rox
15. Lappin between Rox and Crusade

Contractor finished up for the day at 6:45pm and was all packed up and off site by 7:00pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Speed hump placed on Lappin between Rox and Crusade has a large concaved cold patch right in front of it that will cause cars to bottom out - needs to be repaired ASAP. Note was made in app as well.

SITE VISITORS:

Clifford Jones - Detroit Public Works

ATTACHMENTS:

HMA tickets

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	11.50	Ram pickup truck	2	11.50
	Laborers	4	11.50	Takeuchi TL10V2	1	11.50
	Operator	2	11.50	dozer		
	Truck driver			Truck with trailer	1	11.50
		1	11.50	Wacker Neusen RD12 roller	1	11.50



Michigan Department of Transportation

Inspector's Daily Report

6/15/2021 9:56 AM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	385.800	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 10:33 AM

(Date)