



Michigan Department of Transportation

Inspector's Daily Report

6/15/2021 4:01 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/11/2021	Day of Week Friday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 65 ° F High: 83 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Pelkey St. between State Fair St. and Tacoma St. 2.) Locations of milling: Tacoma St. between Pelkey St. and Schoenherr St. 3.) Locations milling: Pelkey St. between Manning St. and Pinewood St. 4.) Locations milling: Pinewood St. between Shoenherr St. and Reno St. 5.) Locations milling: Lappin St. between Shoenherr St. and Reno St. 6.) Locations milling: Tacoma St. between Hayes St. and Brock St. 7.) Locations milling: Lappin St. between Hayes St. and Queen St. 8.) Locations milling: Maddelein St. between Hayes St. and Queen St. 9.) Locations milling: Faimount St. between Hayes St. and Gratiot Ave. 10.) Locations milling: Faimount St. between Marbud St. and Gratiot Ave. 11.) Locations milling: Eastburn St. between Marbud St. and Gratiot Ave
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:44 AM
(Signature)

(Date)