



Michigan Department of Transportation

Inspector's Daily Report

6/14/2021 7:57 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/12/2021	Day of Week Saturday	Seq. No. 1	Import Date 6/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 72 ° F High: 76 ° F		Weather sunny			

Comments

CONTRACTOR ON SITE:

Gibraltar paving and excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:30am and immediately had problems with their painting machine as soon as they pulled it off the trailer. The crew spent the next hour and a half trying to fix it but eventually had to give up and call it a day and head back to the yard to try and fix it there.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.						
Gibraltar Construction Company	Foreman	1	1.50	Ram pickup truck	1	1.50
	Laborers	3	1.50	Truck with trailer	1	1.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:47 AM
(Signature)

(Date)