



Michigan Department of Transportation

Inspector's Daily Report

6/12/2021 3:24 PM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/12/2021	Day of Week Saturday	Seq. No. 1	Import Date 6/14/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name VF Vincenzo Finazzo				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By VF, Vincenzo Finazzo		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Cloudy			

Comments

On site with Century Cement Co. observing the milling of speed humps. Century started their work at 7:00am on Dresden St. and finished their day at 3:30pm on Hamburg St.

TOTAL MILLED POINTS : 8

LOCATIONS OF MILLING : (Number : Location)

- 1 : Dresden St. between Griener St. and Gietzen St.
- 1 : Bradford St. between Sauer St. and E McNichols Rd.
- 3 : Strasburg St. betweene Parl Grove St. and E McNichols Rd.
- 1 : Strasburg St. between Manning St. and Pinewood St.
- 2 : Hamburg St. between E State Fair St. and Pinewood St.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	Foreman	1	8.50	1 Axial Trailer	1	8.50
	Laborers	2	8.50	2 Axial Trailer	1	8.50
	Operator	1	8.50	CAT 262D with Milling Attachement	1	8.50
				Dump Truck	1	8.50
				Pickup Truck	1	8.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 10:51 AM
(Signature)

(Date)