



Michigan Department of Transportation

Inspector's Daily Report

6/17/2021 1:17 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/15/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/18/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 62 ° F High: 75 ° F		Weather sunny			



Inspector's Daily Report

6/17/2021 1:17 PM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Gibraltar Paving and Excavating

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Pelkey between State Fair and Tacoma
2. Tacoma between Pelkey and Schoenherr
3. Pelkey between Manning and Pinewood
4. Pinewood between Schoenherr and Reno
5. Lappin between Schoenherr and Mapleview
- 6&7. Maddelein between Queen and Hayes
- 8&9. Lappin between Queen and Hayes
10. Redmond between Maddelein and 7 Mile
11. Rex between Maddelein and 7 Mile
12. Maddelein between Rex and Crusade
13. Crusade between Maddelein and Lappin
14. Crusade between Coram and Novara
15. Crusade between Liberal and Nanning
16. Nanning between Rex and Crusade

The crew finished up for the day at 5:00pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman	1	10.00	Ram pickup truck	2	10.00
	Laborers	4	10.00	Takeuchi TL10V2	1	10.00
	Operator	2	10.00	dozer		
	Truck driver	1	10.00	Truck with trailer	1	10.00
				Wacker Neusen RD12 roller	1	10.00



Michigan Department of Transportation

Inspector's Daily Report

6/17/2021 1:17 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Gibraltar Construction Company	5017001	0001	PW-7035A	0001	410.800	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
(Signature) Mar 14 2022 11:04 AM

(Date)