



Michigan Department of Transportation

Inspector's Daily Report

6/17/2021 7:25 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/15/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 60 ° F High: 74 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps. 1.) Locations of milling: Carlisle St. between Schoenherr St. and Regent St. 2.) Locations of milling: Mohican St. between Carlisle St. and Collingham St. 3.) Locations of milling: Mohican St. between Edmore St. and Bringard Dr. 4.) Locations of milling: Bringard Dr. between Marbud St. and Regent Dr. 5.) Locations of milling: Regent Dr. between Bringard Dr. and Edmore Dr. 6.) Locations of milling: Regent Dr. between Collingham Dr. and Carlisle St. 7.) Locations of milling: Hoyt St. between Collingham Dr. and Carlisle St. 8.) Locations of milling: Edmore St. between Hoyt St. and Regent St. 9.) Locations of milling: Collingham Dr. between Marbud St. and Hoyt St. 10.) Locations of milling: Eastburn St. between Anvil St. and Hoyt St. 11.) Locations of milling: Regent Dr. between Eastburn St. and Fairmount St. 12.) Locations of milling: Fairmount Dr. between Anvil St. and Hoyt St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up truck, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 11:04 AM
(Signature)

(Date)