



Michigan Department of Transportation

Inspector's Daily Report

6/18/2021 8:50 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/16/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 3 1.) Locations of milling: Fairmount Dr. between Reno St. and Hoyt St. 2.) Locations of milling: Regent Dr. between Rossini Dr.. and E. State Fair St. 3.) Locations of milling: Rossini Dr. between Regent Dr. and Reno St. 4.) Locations of milling: Fordham St. between Rondo St. and Gratiot Ave. 5.) Locations of milling: Linnhurst St. between Reno St. and Gratiot Ave
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 4 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 11:11 AM
(Signature)

(Date)