



Michigan Department of Transportation

## Inspector's Daily Report

6/21/2021 11:38 AM

FieldManager 5.3c

Contract: **\_PW7035A, 2021 HMA Speed Hump Installation**

|                                                               |                                |                                 |                                 |                                          |                                                |
|---------------------------------------------------------------|--------------------------------|---------------------------------|---------------------------------|------------------------------------------|------------------------------------------------|
| <b>IDR Date</b><br>6/17/2021                                  | <b>Day of Week</b><br>Thursday | <b>Seq. No.</b><br>1            | <b>Import Date</b><br>6/22/2021 | <b>Project Engineer</b><br>Kevin Surhigh | <b>Construction Engineer</b><br>Steve Bannasch |
| <b>Inspector's Initials-Name</b><br>CL Chris Lucas            |                                |                                 |                                 | <b>Federal Project Number</b>            | <b>Elec. Attachments</b><br>None               |
| <b>Prime Contractor</b><br>Century Cement Company, Inc.       |                                |                                 |                                 |                                          |                                                |
| <b>Entered By</b><br>CL, Chris Lucas                          |                                | <b>Revised By</b>               |                                 | <b>Revision Date</b>                     | <b>Revision No.</b>                            |
| <b>Temperatures</b><br><b>Low:</b> 57 ° F <b>High:</b> 86 ° F |                                | <b>Weather</b><br>partly cloudy |                                 |                                          |                                                |

**Comments**

The contractor arrived onsite at 7:00am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Alcoy between Lappin & Pinewood 2.) Alcoy between Manning & Pinewood 3.) Tacoma between Alcoy & Hickory 4.) Alcoy between Fairmont & State Fair 5.) Hickory between Bringard & Collingham 6.) Hickory between Bringard & Fairmont 7.) Hickory between State Fair & Fairmont 8.) Hickory between Greiner & Park Grove 9.) Woodland between Woodward & John R East end 10.) Woodland between Woodward & John R West end

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 5:30pm

**Contractors**

| Contractor's Name            | Personnel | No. | Hrs.  | Equipment                      | No. | Hrs.  |
|------------------------------|-----------|-----|-------|--------------------------------|-----|-------|
| Century Cement Company, Inc. | foreman   | 1   | 10.50 | Cat unloader 262D              | 1   | 10.50 |
|                              | operator  | 2   | 10.50 | with milling attachment        |     |       |
|                              |           |     |       | F series Dump truck w/ trailer | 1   | 10.50 |
|                              |           |     |       | F250 pickup                    | 1   | 10.50 |
|                              |           |     |       | Vacume truck                   | 1   | 10.50 |

Reviewed By: Theresa Schuster Theresa Schuster  
Mar 14 2022 11:15 AM  
(Signature)

(Date)