



Michigan Department of Transportation

Inspector's Daily Report

6/21/2021 12:35 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/17/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/22/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 70 ° F High: 85 ° F		Weather sunny			



Inspector's Daily Report

6/21/2021 12:35 PM

FieldManager 5.3c

Comments**CONTRACTOR ON SITE:**

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:15am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Eastwood between Blackmoor and Gruebner
2. Eastwood between Algonac and Beland
3. Eastwood between Runyon and Albion
4. Albion between 7 Mile and Eastwood
5. Albion between Eastwood and Linnhurst
6. Albion between Linnhurst and Park Grove
7. Albion between Park Grove and Greiner
8. Albion between Greiner and Gietzen
9. Albion between Gietzen and Clough
10. Albion between Clough and Sauer
11. Albion between Sauer and McNichols
12. Runyon between Sauer and Clough
13. Runyon between Greiner and Park Grove
14. Runyon between Park Grove and Linnhurst
15. Runyon between Linnhurst and Eastwood
16. Runyon between Eastwood and 7 Mile

Contractor finished up for the day at 5:00pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

none

SITE VISITORS:

Matt Richter - HRC

AJ Pighin - Century

ATTACHMENTS:

HMA tickets

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.00	CAT CB1.7 mini roller	1	10.00
	laborers	5	10.00	CAT IT24F dozer	1	10.00
	operator	2	10.00	Ford F-150 Pickup	2	10.00
	truck driver	1	10.00	semi with trailer	1	10.00
				stake truck	1	10.00



Michigan Department of Transportation

Inspector's Daily Report

6/21/2021 12:35 PM

FieldManager 5.3c

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	411.100	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 11:16 AM
(Signature)

(Date)