



Michigan Department of Transportation

Inspector's Daily Report

6/22/2021 7:36 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/17/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/30/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 55 ° F High: 85 ° F		Weather Sunny			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 3 & District 5. 1.) Locations of milling: Sherwood St. between Strong St. and Miller St. 2.) Locations of milling: Farr St. between Foster St. and Mt. Elliott St. 3.) Locations of milling: Farr St. between Klein St. and Mt. Elliott St. 3.) Locations of milling: Klein St. between Farr St. and Conant St. 4.) Locations of milling: Dywer St. between Miller St. and Conant St. 5.) Locations of milling: Oliver St. between Mount Elliott St. and Conant St. 6.) Locations of milling: Traverse St. between McClellan St. and Raymond St. 7.) Locations of milling: Woodlawn Ave. between McClellan St. and Raymond St. 8.) Locations of milling: Holcomb Ave. between Marcus St. and George St. 9.) Locations of milling: Peter Hunt St. between May St. and Robert St.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 2 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:51 PM
(Signature)

(Date)