



Michigan Department of Transportation

Inspector's Daily Report

6/28/2021 6:35 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/18/2021	Day of Week Friday	Seq. No. 1	Import Date N/A	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MR Matthew Richter				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MR, Matthew Richter		Revised By		Revision Date	Revision No.
Temperatures Low: ° F High: ° F		Weather Rain			



Inspector's Daily Report

6/28/2021 6:35 AM

FieldManager 5.3c

Comments

Contractors On-site:
Century Cement
Gibraltar Company

Contractor Activities: Gibraltar Company
Gibraltar is on site to perform milling of locations previously marked by HRC personnel, per the Special Provision and Detail found in the PW7305A Proposal. Mike Cruciano, HRC Inspector, is on site to perform observation and inspection duties. See his IDR for details.

Contractor Activities: Century Cement
Century canceled all operations due to inclement weather.

DBE Contractors:
None

Utilities and Conflicts:
None

Testing:
None

Special Notes:
None

Extras and OVERRUNS:
None

SESC:
N/A

Traffic Control:
Traffic Control is on site and includes, but is not limited to, grabber cones and Type III Barricades.

Site Visitors:
None

Attachments:
None

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:54 PM
(Signature)

(Date)