



Michigan Department of Transportation

Inspector's Daily Report

6/21/2021 11:54 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date	Day of Week	Seq. No.	Import Date	Project Engineer	Construction Engineer
6/19/2021	Saturday	1	6/22/2021	Kevin Surhigh	Steve Bannasch
Inspector's Initials-Name				Federal Project Number	Elec. Attachments
CL Chris Lucas					None
Prime Contractor					
Century Cement Company, Inc.					
Entered By		Revised By		Revision Date	Revision No.
CL, Chris Lucas					
Temperatures		Weather			
Low: 66 ° F High: 78 ° F		COUDY W/ RAIN			

Comments

The contractor arrived onsite at 8:15am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Burlingame between Woodward & Second East end 2.) Burlingame between Woodward & Second West end 3.) Burlingame between Woodward & Third East end 4.) Burlingame between Woodward & Third West end

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 2:30pm due to a flat tire and rain.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	6.50	Cat unloader 262D	1	6.50
	operator	2	6.50	with milling attachment		
				F series Dump truck w/ trailer	1	6.50
				F250 pickup	1	6.50
				Vacume truck	1	6.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:54 PM
(Signature)

(Date)