



Michigan Department of Transportation

Inspector's Daily Report

6/21/2021 11:07 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/19/2021	Day of Week Saturday	Seq. No. 1	Import Date 6/22/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name ZS Zach Silveira				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By ZS, Zach Silveira		Revised By		Revision Date	Revision No.
Temperatures Low: 64 ° F High: 81 ° F		Weather Cloudy			



Inspector's Daily Report

6/21/2021 11:07 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Gibraltar Construction Company

CONTRACTOR ACTIVITIES:

Contractor worked from 7:00am-2:00pm

The contractor arrived onsite at 7:00am to began milling proposed speed hump at various locations.

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor. See below for locations of milled speed hump locations:

1. Glendale, Dexter to Wildemere - 2 humps
2. Glendale, Wildemere to Lawton - 1 hump
3. Glendale, Lawton to Linwood - 2 humps
4. Montville, Glendale to Indiandale - 2 humps
5. Wildemere, Glendale to Leslie - 1 hump
6. Wildemere, Fullerton to Stuartevant - 1 hump
7. Wildemere, Cortland to Richton - 1 hump
8. Wildemere, Monterey to Elmhurst - 1 hump

DBE Contractors:

None

Utilities and Conflicts:

None

Testing:

None

Special Notes:

None

Extras and Overruns:

None

SESC:

N/A

Traffic Control:

Contractor placed 2 cones on sides of all new milled speed humps proposed locations that are to be installed and placed signs on the cones for no parking.

Site Visitors:

None

Attachments:

None



Michigan Department of Transportation

Inspector's Daily Report

6/21/2021 11:07 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Gibraltar Construction Company	Foreman - Cole	1	7.00	CAT 279D SkidSteer w/milling attachment	1	7.00
	Laborer	2	7.00	International Dump Truck w/ Trailer	1	7.00
				RAM2500 Pickup	1	7.00
				Truck w/ Trailer		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:54 PM
(Signature)

(Date)