



Michigan Department of Transportation

Inspector's Daily Report

6/23/2021 11:53 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/21/2021	Day of Week Monday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 58 ° F High: 79 ° F		Weather COUDY W/ RAIN			

Comments

The contractor arrived onsite at 10:05am to began milling proposed speed hump at various locations. We got a late start today due to rain and general wet conditions

On this day I observed the milling for proposed speed humps at these locations: 1.) Burlingame between Hamilton & third West end 2.) Burlingame between Hamilton & Third East end 3.) Lawrence between Hamilton & Third West end 4.) Lawrence between Hamilton & Third East end 5.) Lawrence between Third & Second West end 6.) Lawrence between third & Second East end 7.) Lawrence between Woodward & Second West end 8.) Lawrence between Woodward & Second East end 9.) Collingwood between Second & Third East end 10.) Collingwood between Second & Third West end 11.) Collingwood between Hamilton & Third East end 12.) Collingwood between Hamilton & Third West end

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	8.00	Cat unloader 262D	1	8.00
	operator	2	8.00	with milling attachment		
				F series Dump truck w/ trailer	1	8.00
				F250 pickup	1	8.00
				Vacume truck	1	8.00

Reviewed By: Theresa Schuster
Theresa Schuster
Mar 14 2022 12:55 PM
(Signature)

(Date)