



Michigan Department of Transportation

Inspector's Daily Report

6/23/2021 2:07 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/21/2021	Day of Week Monday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 74 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Fullerton St. between Dexter Ave. and Lawton St. 2.) Locations of milling: Lawston St. between Fullerton St. and Lesile St. 3.) Locations of milling: Fullerton St. between Lawton St. and 14th St. 4.) Locations of milling: Highland St. between LaSalle Blvd. and 14th St. 5.) Locations of milling: Sturtevant St. between LaSalle Blvd. and Linwood St. 6.) Locations of milling: Sturtevant St. between LaSalle Blvd. and 14th St. 7.) Locations of milling: Sturtevant St. between 14th St. and Rosa Parks Blvd.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:55 PM
(Signature)

(Date)