



Michigan Department of Transportation

Inspector's Daily Report

6/23/2021 7:34 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/22/2021	Day of Week Tuesday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 69 ° F		Weather partly cloudy			



Inspector's Daily Report

6/23/2021 7:34 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 8:00am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Annott between Greiner and Gietzen
 2. Bradford between McNichols and Sauer
 3. Strasburg between McNichols and Sauer
 4. Strasburg between Gietzen and Greiner
 5. Strasburg between Greiner and Park Grove
 6. Dresden between Gietzen and Greiner
 - 7&8. Barlow between Greiner and Sauer
 9. Eastwood between Strasburg and Hamburg
 10. Eastwood between Barlow and Waltham
 11. Eastwood between Goulburn and Westphalia
 12. Joann between 7 Mile and Eastwood
 13. Joann between Linnhurst and Park Grove
 14. Joann between Eastwood and Linnhurst
 15. Hickory between Greiner and Park Grove
 16. Bradford between Lappin and Pinewood
 17. Rowe between Pinewood and Lappin
 18. Rowe between Lappin and 7 Mile
 19. Strasburg between Pinewood and Lappin
 20. Strasburg between Manning and Pinewood
- Contractor finished up for the day at 6:30pm

TESTING:

none

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Last HMA load picked up at around 5:00pm did not receive a ticket because they had just shut down all their computers, but still let the driver have 7.5 tons

SITE VISITORS:

none

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

6/23/2021 7:34 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.50	CAT CB1.7 mini roller	1	11.50
	laborers	5	11.50	CAT IT24F dozer	1	11.50
	operator	2	11.50	Ford F-150 Pickup	2	11.50
	truck driver	1	11.50	semi with trailer	1	11.50
				stake truck	1	11.50

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	527.000	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 12:58 PM
(Signature)

(Date)