



Michigan Department of Transportation

Inspector's Daily Report

6/26/2021 11:02 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/23/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 75 ° F		Weather partly cloudy			

Comments

The contractor arrived onsite at 7:30am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Kenilworth between John R & Brush West end 2.) Kenilworth between John R & Woodward East end 3.) Kenilworth between John R & Brush East end 4.) Kenilworth between Oakland & Brush West end 5.) Alger between Oakland & Beaubien East end 6.) Alger between Oakland & Beaubien West end 7.) Hague between Oakland & Beaubien East end 8.) Hague between Oakland & Beaubien West end 9.) Melbourne between John R & Brush 10.) Melbourne between Beaubien & Kingsley 11.) Melbourne between Oakland & Kingsley 12.) Mount Vernon between Oakland & Kingsley 13.) Mount Vernon between Beaubien & Kingsley 14.) Philadelphia between Brush & John R

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	1	10.50
	operator	2	10.50	with milling attachment		
				F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:00 PM
(Signature)

(Date)