



Michigan Department of Transportation

Inspector's Daily Report

6/24/2021 8:08 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/23/2021	Day of Week Wednesday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name JVA Justin Van Acker				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By JVA, Justin Van Acker		Revised By		Revision Date	Revision No.
Temperatures Low: 52 ° F High: 72 ° F		Weather partly cloudy, short drizzle at around 3:30 pm			



Inspector's Daily Report

6/24/2021 8:08 AM

FieldManager 5.3c

Comments

CONTRACTOR ON SITE:

Century Cement Company

CONTRACTOR ACTIVITIES:

Contractor arrived on site at 7:00am to begin spraying tac down at all of the locations that were milled in preparation for speed hump installations. The asphalt truck arrived at the site around 7:45am. After the truck arrived the crew began installing speed humps according to spec by pouring HMA into the milled areas before dragging a screed across the top that is cut to 3.5" at the vertex of the parabola. The edges are then pressed down before the roller goes over and compresses the hump to 3" at the vertex. Speed humps were installed at the following locations:

1. Rowe between Fairmount and Bringard
 2. Rowe between Bringard and Collingham
 3. Bradford between Bringard and Collingham
 4. Dresden between Bringard and Collingham
 5. Strasburg between 7 Mile and Lappin
 6. Hamburg between 7 Mile and Lappin
 7. Hamburg between Pinewood and Manning
 8. Hamburg between Manning and State Fair
 9. Westphalia between Collingham and Bringard
 10. Westphalia between Bringard and Fairmount
 11. Westphalia between State Fair and Manning
 12. Westphalia between Manning and Pinewood
 13. Westphalia between Pinewood and Lappin
 14. Westphalia between Lappin and 7 Mile
 15. Fairport between 7 Mile and Lappin
 16. Fairport between Pinewood and Manning
 17. Fairport between State Fair and Manning
 18. Fairport between Collingham and 8 Mile
 19. Alcoy between Fairmount and State Fair
- Contractor finished up for the day at 6:00pm.

TESTING:

Somat came to take samples. Temperature was 275 degrees

TRAFFIC CONTROL:

Contractor placed 4 cones in front of all new speed humps that were installed and placed signs on the ends of the street saying closed to thru traffic.

EROSION CONTROL:

none

SPECIAL NOTES:

Speed hump placed on Westphalia between Manning and Pinewood is right next to a broken fire hydrant which is flooding the street. The crew did their best to push as much water out of the milled area as possible before laying the speed hump. Issue is marked in the app as well.

SITE VISITORS:

Bob Clark - Somat

ATTACHMENTS:

HMA tickets



Inspector's Daily Report

6/24/2021 8:08 AM

FieldManager 5.3c

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	CAT CB1.7 mini roller	1	11.00
	laborers	5	11.00	CAT IT24F loader	1	11.00
	operator	2	11.00	Ford F-150 Pickup	2	11.00
	truck driver	1	11.00	semi with trailer	1	11.00
				stake truck	1	11.00

Item Postings

Item/Material Description	Item Code	Prop. Line	Project	Category	Quantity	Unit	Location	Brkdwn ID	Attn
_ Speed Hump, HMA, Modified Contractor: Century Cement Company, Inc.	5017001	0001	PW-7035A	0001	509.800	Ft	Various locations. See contractor's activities for details.		

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:00 PM
(Signature)

(Date)