



Michigan Department of Transportation

Inspector's Daily Report

6/27/2021 10:17 AM

FieldManager 5.3c

Contract: **_PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 6/24/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 66 ° F High: 82 ° F		Weather partly cloudy			

Comments

The contractor arrived onsite at 7:30am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Marston between Oakland & Beaubien East end 2.) Marston between Oakland & Beaubien West end 3.) Marston between Brush & Beaubien 4.) Marston between John R & Brush 5.) Chandler between Woodward & John R 6.) Chandler between Brush & John R 7.) Chandler between Brush & Beaubien 8.) Chandler between Oakland & Beaubien West end 9.) Chandler between Oakland & Beaubien East end 10.) Melrose between Clay & Custer 11.) Smith between Beaubien & Saint Antoine 12.) Smith between Beaubien & Brush 13.) Smith between John R & Brush 14.) Bethune between Brush & John R

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	1	10.50
	operator	2	10.50	with milling attachment		
				F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:03 PM
(Signature)

(Date)