



Michigan Department of Transportation

Inspector's Daily Report

6/25/2021 7:25 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/24/2021	Day of Week Thursday	Seq. No. 1	Import Date 6/28/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 68 ° F High: 82 ° F		Weather Sunny/cloudy			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Richton St. between Wildemere St. and Linwood St. 2.) Locations of milling: Monterey St. between Linwood St. and La Salle Blvd. 3.) Locations of milling: Elmhurst St. between Linwood St. and Dexter Ave. 4.) Locations of milling: Tuxedo St. between Dexter Ave. and Wildemere St. 5.) Locations of milling: Tuxedo St. between Lawton St. and Linwood St. 5.) Locations of milling: Lawton St between Webb St. and Burlingame St. 6.) Locations of milling: Lawton St between Lawrence St. and Collingwood St. 7.) Locations of milling: Lawerance St between Lawton St. and Dexter St. 8.) Locations of milling: Burlingame St between Rosa Parks Lane and Woodrow Wilson St.
1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:04 PM
(Signature)

(Date)