



Inspector's Daily Report

7/1/2021 11:12 AM

FieldManager 5.3c

Contract: PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/28/2021	Day of Week Monday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 90 ° F		Weather partly cloudy			

Comments

The contractor arrived onsite at 7:30am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Bethune between Brush & Beaubien 2.) Bethune between Saint Antione & Beaubien 3.) Palmer between Brush & John R 4.) Palmer between Beaubien & Brush 5.) Palmer between Beaubien & Saint Antione 6.) Beaubien between Palmer & Hendric 7.) Beaubien between Palmer & Ferry 8.) Beaubien between Kirby & Fredric Douglass 9.) Boston east bound side between John R & Brush West end 10.) Boston east bound side between John R & Brush East end 11.) Boston west bound side between John R & Brush East end 12.) Boston west bound side between John R & Brush West end 13.) Theodore between Ellery & Mt. Elliott 14.) Theodore between Ellery & Moran

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 6:00pm.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	1	10.50
	operator	2	10.50	with milling attachment		
				F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:06 PM
(Signature)

(Date)