



Michigan Department of Transportation

Inspector's Daily Report

7/1/2021 2:15 PM

FieldManager 5.3c

Contract: **_PW7035A, 2021 HMA Speed Hump Installation**

IDR Date 6/29/2021	Day of Week Tuesday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: 90 ° F		Weather COUDY W/ RAIN			

Comments

The contractor arrived onsite at 7:00am to began milling proposed speed hump at various locations.

On this day I observed the milling for proposed speed humps at these locations: 1.) Theodore between Elmwood & McDougall 2.) Helen between Theodore & Warren 3.) Concord between Pulford & Mack 4.) Concord between Pulford & Sylvester 5.) Concord between Stuart & Sylvester 6.) Preston between Ellery & Mt.Elliott 7.) Preston between Ellery & Elmwood East end 8.) Preston between Ellery & Elmwood West end 9.) Elmwood between Hunt & Hendrics 10.) Joseph Campo between Leland & Alexandria

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 4:00pm. Shut down early due to rain and wet conditions in general.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	9.00	Cat unloader 262D	1	9.00
	operator	2	9.00	with milling attachement		
				F series Dump truck w/ trailer	1	9.00
				F250 pickup	1	9.00
				Vacume truck	1	9.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:09 PM
(Signature)

(Date)