



Michigan Department of Transportation

Inspector's Daily Report

7/1/2021 3:54 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/30/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 71 ° F High: 82 ° F		Weather COUDY W/ RAIN			

Comments

The contractor arrived onsite at 7:00am to began milling proposed speed hump at various locations. Although the contractor arrived at 7:00 they were unable to begin milling first thing due to rain as well as equipment issues. They began milling at 11:00am.

On this day I observed the milling for proposed speed humps at these locations: 1.) Garfield between Elmwood & McDougall 2.) Farnsworth between Elmwood & Moran 3.) Field between Forest & Canfield North end 4.) Field between Forest & Canfield South end 5.) Field between Sylvester & Canfield North end 6.) Field between Sylvester & Canfield South end 7.) Field between Sylvester & Pulford 8.) Sheridan between Forest & Canfield South end.

These areas were marked and layout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contractor shut down at 5:30pm. Shut down early due to rain and wet conditions in general.

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	10.50	Cat unloader 262D	1	10.50
	operator	2	10.50	with milling attachment		
				F series Dump truck w/ trailer	1	10.50
				F250 pickup	1	10.50
				Vacume truck	1	10.50

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:11 PM
(Signature)

(Date)