



Michigan Department of Transportation

Inspector's Daily Report

7/10/2021 9:19 AM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 6/30/2021	Day of Week Wednesday	Seq. No. 1	Import Date 7/19/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name MC Michael Cruciano				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By MC, Michael Cruciano		Revised By		Revision Date	Revision No.
Temperatures Low: 75 ° F High: ° F		Weather Cloudy/light rain			

Comments

On site with Gibco Paving & Excavation witnessing the milling of Speed Humps, District 5. 1.) Locations of milling: Edison St. between Byron St. and Woodrow Wilson St. 2.) Locations of milling: Atkinson St. between Rosa Park Blvd. and Woodrow Wilson St. 3.) Location of milling: Woodrow Wilson St. between Atkinson St. and Edison St. 4.) Locations of milling: Atkinson St. between Woodrow Wilson St. and Hamilton St. 5.) Location of milling: Byron St. between Taylor St. and Clairmount St. 6.) Location of milling: Woodrow Wilson St. between Taylor St. and Clairmount St. 7.) Locations of milling: N. Martindale St. between Joy Rd. and Grand River Ave. 8.) Location of milling: Mackinaw St. between Arcadia St and Kimberly Ct. 9.) Location of milling: Holmur St. between Taylor St. and Hazelwood St. 10.) Location of milling: Holmur St. between Carter St. and Blaine St. 11.) Location of milling: Holmur St. between Pingree St. and W. Philadelphia St.

1 - 2 axle dump truck, 1 - 2 axle flat bed trailer, 1 - 1 axle flat bed trailer, 1 pick up trucks, 1 Bobcat with milling machine, 1 milling machine operator, 1 forman, 3 labors

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:12 PM
(Signature)

(Date)