



Michigan Department of Transportation

Inspector's Daily Report

7/4/2021 12:02 PM

FieldManager 5.3c

Contract: _PW7035A, 2021 HMA Speed Hump Installation

IDR Date 7/1/2021	Day of Week Thursday	Seq. No. 1	Import Date 7/6/2021	Project Engineer Kevin Surhigh	Construction Engineer Steve Bannasch
Inspector's Initials-Name CL Chris Lucas				Federal Project Number	Elec. Attachments None
Prime Contractor Century Cement Company, Inc.					
Entered By CL, Chris Lucas		Revised By		Revision Date	Revision No.
Temperatures Low: 63 ° F High: 81 ° F		Weather partly cloudy			



Inspector's Daily Report

7/4/2021 12:02 PM

FieldManager 5.3c

Comments

CONTRACTORS ON SITE: The contractor arrived at 7:00am to began milling proposed speed humps at various locations.

CONTRACTORS ACTIVITIES: On this day I observed the milling for proposed speed humps at these locations: 1.) Sheridan between Forest & Canfield North end 2.) Baldwin between Fredrick & Kirby 3.) Baldwin between Ferry & Palmer 4.) Seyburn between Forest & Warren North end 5.) Seyburn between Forest & Warren South end 6.) Seyburn between Sylvester & Mack North end 7.) Seyburn between Sylvester & Mack South end 8.) Maxwell between Mack & Sylvester South end 9.) Maxwell between Mack & Sylvester South end 10.) Maxwell between Ruedisale & Sylvester 11.) Maxwell between Sprague & Canfield 12.) Maxwell between Forest & Willard 13.) Maxwell between Willard & Warren 14.) Iroquois between Moffat & Warren South end 15.) Iroquois between Moffat & Warren & North end 16.) Iroquois between Moffat & Gratiot South end 17.) Iroquois between Moffat & Gratiot North end

These areas were marked and laidout by the milling crew prior to milling. Once this was complete they began to mill, once the milling was with in the requirements of the project specifications the location was cleaned up of remaining material and it was hauled off by the contractor.

The contracter shut down at 6:00pm

TESTING:

None

DBE CONTRACTORS:

No DBE contractors were observed on site today.

TRUCKING COMPANIES:

None

UTILITY CONFLICTS:

None

EXTRAS AND OVERRUNS:

None

SPECIAL NOTES:

SITE SAFETY:

SITE VISITORS:

SOIL EROSION CONTROL:

No apparent issues observed.

TRAFFIC CONTROL:



Inspector's Daily Report

7/4/2021 12:02 PM

FieldManager 5.3c

TRAFFIC CONTROL:

Traffic was stopped with appropriate traffic cones on both sides of the milling location. Cones were moved when milling site was safe to travel through.

ATTACHMENTS:

None

Contractors

Contractor's Name	Personnel	No.	Hrs.	Equipment	No.	Hrs.
Century Cement Company, Inc.	foreman	1	11.00	Cat unloader 262D	1	11.00
	operator	2	11.00	with milling attachment		
				F series Dump truck w/ trailer	1	11.00
				F250 pickup	1	11.00
				Vacume truck	1	11.00

Reviewed By: Theresa Schuster Theresa Schuster
Mar 14 2022 1:51 PM
(Signature)

(Date)